

The Future is in Sight

Our progress.

Package 1: May Construction

Project Stage	Start	Completion	% of project	% of stage complete	% of project complete
Stage 1a, 1b and 1c Sunken Carpark and Workshop.	Mar 2020	May 2020 – Completed January 2021	16	100	16

Package 2: 2Construct

Project Stage	Start	Completion	% of project	% of stage complete	% of project complete
Stage 2 Veterinary Clinic and Café.	Mar 2021	Feb 2022	18	78	14

Demolition 2: 2Construct

Project Stage	Start	Completion	% of project	% of stage complete	% of project complete
Demolition of Arnold Cook House, rear of Administration Building and Telemarketing Building.	Oct 2021	Oct 2021	-	-	-

Package 3: 2Construct

Project Stage	Start	Completion	% of project	% of stage complete	% of project complete
Stage 3 Administration and Education Centre.	Nov 2021	May 2022	22	-	-
Stage 3a Corporate Building.	May 2022	Sep 2022	-	-	-
Stage 4 Residential Client Services, Main Entrance, Lobby, Experiential Centre and Early Puppy Development Unit, Dog Training Plaza.	Nov 2021	Dec 2022	40	-	-

Package 4: Civil contractor

Project Stage	Start	Completion	% of project	% of stage complete	% of project complete
Completion and construction of all access roads and perimeter carparks.	Oct 2022	Feb 2023	5	-	-

Package 4: Landscape contractor

Project Stage	Start	Completion	% of project	% of stage complete	% of project complete
Stage 5 Landscape all landscaping elements including sensory gardens and integration of old and new footpaths.	Oct 2022	Feb 2023	-	-	-

Total Project percent complete				% of project complete	
100				30	