

The Future is in Sight.

Our progress.

Construction Program as at October 2022

Project Stage	Start	Completion	% of project	% of stage complete	% complete project
Package 1: May Construction					
Stage 1 Sunken Carpark and Building 1 - Workshop.	Mar 2020	May 2020 – Completed January 2021	16	100	16
Package 2: 2Construct					
Stage 2 Building 2 - Vet Centre & Café.	Mar 2021	Completed – June 2022	18	100	18
Demolition: 2Construct					
Demolition of Arnold Cook House. Strip out and demolition rear of Administration Building.	Dec 2021	Feb 2022		100	
Demolition of Telemarketing Building.	Nov 2022	Nov 2022			
Package 3: 2Construct					
Building 3 - Administration & Education Centre.	Apr 2022	Mar 2023	22	58	13
Building 4 - Residential Client Services, Reception, Experiential Centre. Building 5 - Dog Training Plaza.	Jan 2023 TBC pending B4 scope change.	Dec 2023 TBC pending B4 scope change.	40		
Building 6.	Feb 2023 (to be confirmed)	Jun 2023 (to be confirmed)			
Civil Works - Completion and construction of all access roads and perimeter carpark.	Aug 2023	Dec 2023	5		
Package 4: Landscape contractor					
Stage 5 Landscaping including sensory gardens and integration of old and new footpaths.	Aug 2023	Dec 2023			
Total Project % complete			100		46